NO.NC/YD/2020-21/W2-RD Date: 28-07-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements and development of Roads and Drains in Ward no-2 Chowdeshwari ward, Yelahanka sub Division.

Item No	Description of work	Unit	Qty
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods	Cum	1191.57
2	KSRB 4-1.2 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine	Cum	227.44
3	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs. With 20mm and sown size granite metal course aggregates at 0.69 cum and fine aggregates at 0.43 cum	Cum	356.33
4	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the	Ton	21.65
5	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading, etc.,complete as per the direction of engineer in charge Data Rate	Sqm	821.70
6	Providing precast slab of 250 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading, etc.,complete as per the direction of engineer in charge Data Rate	Sqm	103.08
7	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled	Cum	95.76

AE-2

A.E.E

AE-OL

8	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-	Cum	57.45

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

AE-2

A.E.E

AE-2

With Regards,

For Newzen Consultants Bangalore